

# PA 7

SO 7.3 Call: IROP-P07-SC73-2021-87

regeneration, revitalization, green infrastructure, green spaces

Contracted amount

**22.3 million EUR**

Total allocation in the call


**24.0 million EUR**

Expenditure in fully completed projects

**0.3 million EUR**

Expenditure in physically completed projects

**8.3 million EUR**



APPLICATIONS RECEIVED

**144**

CONTRACTED PROJECTS

**56**

FULLY COMPLETED PROJECTS

**1**

PHYSICALLY COMPLETED PROJECTS

**49**

ACHIEVED

EXPECTED

## OUTPUTS AND RESULTS

**13**

**27**



**Elements of green infrastructure built**

**15,300**

**139,900**



**Revitalized open spaces within blocks (m<sup>2</sup>)**

**46,140**

**142,110**



**Created or renewed open spaces (m<sup>2</sup>)**

## FINDINGS AND CONCLUSIONS

The set goals regarding the area of revitalized open spaces within blocks and urban areas were not achieved by the end of 2023

After completing all projects properly, it is possible to expect the achievement of goals at a level of approximately 55 - 65%

Interventions in the short term will have a positive impact on increasing the attractiveness of cities

Projects of green infrastructure implemented in the long term will contribute to improving air quality, strengthening ecological stability and resilience of ecosystems, and enhancing the quality of life of urban and rural residents